

APPENDIX B

ORANGE COUNTY UTILITIES

FORMS

Digital Data Submission

Pressure Test

Pump Station Start-up

THIS PAGE INTENTIONALLY LEFT BLANK

APPENDIX B

FORMS

Digital Data Submission

February 11, 2011

This form is to be utilized for the submittal of digital data in accordance with the requirements outlined in Chapter 2111, "Project Documents and Submittals".

Date of Submittal: _____

Project Number: _____

Project Name: _____

Project Manager: _____

Consulting Firm: _____

Address: _____

City: _____ State: _____ Zip: _____

Phone: _____ Email: _____

Type of Submittal: Construction Plans Record Drawings

File Format: _____

APPENDIX B

FORMS

Pressure Test

February 11, 2011

Project Name: _____						<input type="checkbox"/> Force Main <input type="checkbox"/> Reclaimed Main <input type="checkbox"/> Water Main		Allowable Loss – 2 Hours $L = \frac{SD(P)}{148,000} \cdot \frac{1}{2}$ 148,000 <i>See Note Below</i>										
Constructed by: _____																		
DATE	LINE SEGMENT	STATION		LENGTH	N	D	START		END		LOSS (gal)		Pass /Fail STATUS					
		From	To				Time	PSI	Time	PSI	Allow	Actual						
COUNTY Inspector's Name:						Signature:						Date:						
Tester's Name:						Signature:						Date:						
Comments:																		

Note: L - Allowable leakage in gallons per hour.
 S - Length of pipe tested, in feet.
 D - Nominal diameter of the pipe in inches.
 P - Average test pressure during leakage test in pounds per square inch gauge.

APPENDIX B

FORMS

Pump Station Start-Up

February 11, 2011

Prior to the pump station start-up, the CONTRACTOR shall submit this completed form to the COUNTY and the following shall have been successfully met.

- A walk through letter of acceptance; and
- All wire checks, video inspections and valve locates
- Video inspections completed;
- FDEP Water Clearance received;
- FDEP placard for fuel tank if applicable; and
- Completed "Pump Station Start-Up" form (Appendix B).

Transfer of utility bills after final acceptance shall be requested by submitting the final utility power billing statement to Utilities Water Reclamation Operations Processing Center located at 8100 Presidents Drive, Suite A, or fax to 407-836-6819.

GENERAL INFORMATION

Inspection Date: _____ Final Acceptance Date: _____
Station Name: _____ PS # _____ FILE # _____
Address: _____ Subdivision: _____
Power Company: _____ Meter Number: _____
Water Company: _____ Meter Number: _____

PRESENT AT START-UP

Contractor Name: _____ Phone Number: _____
Consulting Engineer: _____ Phone Number: _____
Pump Manufacturer Rep: _____ Phone Number: _____
Orange County
Utilities Inspector: _____ Phone Number: _____
Orange County Utilities
Transmission Reps: _____

ELECTRICAL EQUIPMENT

Control Panel Enclosure Mfg. _____ Control Panel Built By _____
Control Panel SN: _____ Date of Manufacture: _____
Main Service Voltage: _____ Amperage: _____
Main Disconnect Breaker Model #: _____ Amperage: _____
Control Panel Main Breaker Model #: _____ Amperage: _____
Emergency Circuit Breaker Model: _____ Amperage: _____
Pump Breaker Model #: _____ Amperage: _____

APPENDIX B

FORMS

Pump Station Start-Up

February 11, 2011

ELECTRICAL EQUIPMENT (Continued)

Control Breaker Model # _____ Amperage: _____
SPD Type: _____ Model: _____ Receipt Received Yes No
Transformer Model: _____ Primary: _____ Secondary: _____ KVA: _____
Transformer Model: _____ Primary: _____ Secondary: _____ KVA: _____
Alternator Name: _____ Model: _____
Phase Monitor Name: _____ Model: _____
Alarm Horn Manufacturer: _____ Model: _____
Hour Meter Manufacturer: _____ Model: _____
Starter Name: _____ Starter Size: _____ Heater Size: _____
Starter Coil Part Number: _____
Pump Voltage: _____ Phase: _____ Pump F.L.A.: _____ Pump HP.: _____
Pressure Transducer Manufacturer: _____ Model: _____

PUMP EQUIPMENT

Pump Manufacturer: _____ Model #: _____
Impeller Size: _____ Number: _____
Pump #1 Serial #: _____ Pump #2 Serial #: _____
Pump #3 Serial #: _____ Pump #4 Serial #: _____
Pump #5 Serial #: _____ Pump #6 Serial #: _____

FLOAT BALLS

Float Ball Manufacturer: _____ Float Ball Type: _____
Off Level Depth: _____ Lead Start Depth: _____
Lag 1 Start Depth: _____ Lag 2 Start Depth: _____
Lag 3 Start Depth: _____ High Level Depth: _____

MECHANICAL

Valve Vault Cover Mfg: _____ Valve Vault Cover Size _____
Wet Well Cover Manufacturer: _____ Wet Well Cover Size: _____
Wet Well Diameter: _____ Wet Well Depth: _____ Guide Rail Size: _____
Base Elbow Size: _____ Riser Pipe Material _____ Riser Pipe Size: _____
Plug Valve Manufacturer: _____

APPENDIX B

FORMS

Pump Station Start-Up

February 11, 2011

MECHANICAL (Continued)

Plug Valve Size: _____ Plug Valve Lay Length _____
Check Valve Manufacturer: _____
Check Valve Size: _____ Check Valve Type: _____
Check Valve Lay Length: _____ Pipe Size Entering Wet-Well: _____
Oil Filled Gauges: Yes No Gauge Manufacturer: _____
Emergency Pump Out Size: _____ Female Cam-Lock Yes No

GENERATOR

Generator Receptacle Mfg. _____ Model: _____
Transfer Switch Mfg. : _____ Model: _____
Fuel Tank Manufacturer: _____ Fuel Tank Capacity: _____
Fuel Tank Model: _____ Fuel Tank SN: _____
Generator Manufacturer: _____ KVA _____ KW _____
Generator Model Number: _____
Generator Serial Number: _____
Engine Manufacturer: _____ Year of Manufacture: _____
Engine Model Number: _____
Engine Serial #: _____

BACKFLOW

Backflow Manufacturer: _____ Size: _____ Model #: _____

FLOW METER

Flow Meter Manufacturer: _____ Flow Meter Model #: _____

BIOFILTER

Biofilter Manufacturer: _____ Biofilter Model: _____
Biofilter Media: _____
Name of Approved Nutrient: _____
Blower Motor Manufacturer: _____
Blower Motor Model: _____ Blower Motor SN: _____
Blower Motor Belt Size: _____ Number of Belts: _____
Blower Horsepower: _____ Blower Voltage: _____

APPENDIX B

FORMS

Pump Station Start-Up

February 11, 2011

For COUNTY Use Only

DESIGN CRITERIA

Point 1 GPM: _____ At TDH: _____
 Point 2 GPM: _____ At TDH: _____
 Point 3 GPM: _____ At TDH: _____

PUMPING CAPACITY AT STARTUP						
	Pump # 1	Pump # 2	Pump # 3	Pump # 4	Pump # 5	Pump # 6
GPM at Startup:						
TDH at Startup:						
PSI at Startup:						

ELECTRICAL DATA AT STARTUP						
	PHASE A:		PHASE B:		PHASE C:	
Pump # 1 Amps at Startup						
Pump # 2 Amps at Startup						
Pump # 3 Amps at Startup						
Pump # 4 Amps at Startup						
Pump # 5 Amps at Startup						
Pump # 6 Amps at Startup						
Pump Megs Phase to Ground	Pump # 1:		Pump # 2:		Pump # 3:	
	Pump # 4:		Pump # 5:		Pump # 6:	
Incoming Service Voltage	A to GND:		B to GND:		C to GND:	
	A to B:		A to C:		B to C:	

APPENDIX B

FORMS

Pump Station Start-Up

February 11, 2011

CONTROL PANEL SPARE PARTS TRANSMITTAL

Project Name: _____

Project Number: _____

Quantity	Spec. Section	Manufacturer	Part Number	Part Description
1 set				Indicator pilot lamps of each type and voltage
1 ea				One-hundred percent replacement on lens caps, all colors
1 ea				Phase Monitor
1 ea				Alternator
1 ea				Time delay per starter
1 set				24-volt 8-pin relay
1 set				Fuses (as applicable)
1 set				Overload heaters per starter
1 ea				Elapsed Time Meter per pump
2 ea				Float Balls

Comments:

Delivered by: _____ Date: _____
Contractor

Witnessed by: _____ Date: _____
Construction Observation

Received by: _____ Date: _____
Water Reclamation Division

APPENDIX B

FORMS

Pump Station Start-Up

February 11, 2011

GENERATOR SPARE PARTS TRANSMITTAL

Project Name: _____

Project Number: _____

Quantity	Spec. Section	Manufacturer	Part Number	Part Description
2 ea				Air filter elements
2 ea				Fuel filter elements
3 ea				Complete replacement sets of fuses of each different size and type
1 set				Indicator pilot lamps of each type and voltage
1 ea				Jacket Water Heater
1 ea				One spill kit containing proper quantities and sizes of spill booms, pads, pillows, etc to control spills

Comments:

Delivered by: _____ Date: _____
Contractor

Witnessed by: _____ Date: _____
Construction Observation

Received by: _____ Date: _____
Water Reclamation Division

APPENDIX B

FORMS

Pump Station Start-Up

February 11, 2011

PUMP SPARE PARTS TRANSMITTAL

Project Name: _____

Project Number: _____

Quantity	Spec. Section	Manufacturer	Part Number	Part Description
1 ea				Upper bearing
1 ea				Lower bearing
1 set				Upper and lower shaft seals
1 set				O-Rings or gaskets required for replacement of bearings and seals
1 set				Impeller wear ring or bottom wear plate
1 ea				Shaft sleeve (if applicable)
1 ea				Cable cap for each pump (if applicable)
1 set				Allen sockets
1 ea				Impeller pullers

Comments:

Delivered by: _____ Date: _____
Contractor

Witnessed by: _____ Date: _____
Construction Observation

Received by: _____ Date: _____
Water Reclamation Division

APPENDIX B

FORMS

Pump Station Start-Up

February 11, 2011

BIOFILTER SPARE PARTS TRANSMITTAL

Project Name: _____

Project Number: _____

Quantity	Spec. Section	Manufacturer	Part Number	Part Description
				Belts (One set of each type)
				Pillar block bearings if applicable.
				Spare PLC as applicable with location software preinstalled.
				Fuses (Three sets of each type)
				Couplings (One set if applicable)
				Pilot Lights (One set of each type)
				Lens Caps (Complete replacement for all types)
				Spare Hydrogen Sulfide Sensing Element
				Any specialty tools for normal operation and maintenance
				Sufficient amount of required supplemental nutrients for continued operations to last through monitoring and service period.

Comments:

Delivered by: _____ Date: _____
Contractor

Witnessed by: _____ Date: _____
Construction Observation

Received by: _____ Date: _____
Water Reclamation Division

